EXTENSION OF TIME PROPOSAL

1	Name of work	Package No. 01 Package Consists of 18 Works.
2	Amount of Work Portion	Rs. 9,80,16,437.50.
3	Estimated Cost	Rs 10000. lakhs.
4	Name of contractor D. Nanjaraj -	Bedara Developers Private Ltd.
5	Agreement No.	135/17-18. 27.3.18.
6	No. and date under which work order issued	BBMP/EE/BTP/WO/135/17-18 dt 27.3.18
7	Time limit originally fixed for completion	12 months - 365 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	
	i)	Granted upto 27.2.20.
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	50 Y.
12	Work carried out during 1st extension	30 Y.
13	Work carried out during 2nd extension	
14	Time now applied for	732 Days.
15	Date of recommending time limit applied for	27.2.2020 to 28.2.22.
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	20 Y.
18	Probable time required for completion of remaining work	28.2.22
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to covid-lockdown and BWSSB UND work. Extention may be granted
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be approved as per AEE Hitherto pending recommendation with nominal penalty

Assistant Engineer
Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Scanned by CamScanner